

**UTILITY COMPANY PROJECTS IMPACTING VILLAGE ROADS 2024 (Fall)/2025(Spring)**

Road	Span	Road Owner	Utility Performing Work	Current	Timeline For Work	Restoration	Timeline to Finish Restoration
Plainfield	Vanderwater to Jericho	County	PSEG	Temporary Patch	Completed	TBD	Spring /Summer 2025
Emerson	Jericho to Lowell	Village	PSEG	Temporary Patch	Completed	TBD	TBD
Lowell	Emerson to Barwick	Village	PSEG	Temporary Patch	Completed	Center to curb mill in place repaving	Spring/Summer 2025
Aspen	Floral Parkway to Dead End	Village	Water Authority	Temporary Patch	Ongoing	Curb to curb mill in place repaving	Spring 2025
Oak	Floral Parkway to Dead End	Village	Water Authority	Temporary Patch	Ongoing	Curb to curb mill in place repaving	Spring 2025
Cypress	Floral Parkway to Raff	Village	Water Authority	Temporary Patch	Ongoing	Curb to curb mill in place repaving	Spring 2025
Carnation	Floral Parkway to Raff	Village	Water Authority	Temporary Patch	Ongoing	Curb to curb mill in place repaving	Spring 2025
Willow	Floral Parkway to Dead End	Village	Water Authority	Temporary Patch	Ongoing	Curb to curb mill in place repaving	Spring 2025
Ash	Floral Parkway to Dead End	Village	Water Authority	Temporary Patch	Ongoing	Curb to curb mill in place repaving	Spring 2025
Birch	Floral Parkway to Tulip	Village	Water Authority	Temporary Patch	Ongoing	Curb to curb mill in place repaving	Spring 2025
East Poplar	Cypress to Tulip	Village	Water Authority	Temporary Patch	Ongoing	Curb to curb mill in place repaving	Spring 2025
Cisney	Gilbert to Covert	Village	National Grid	Repaved	Completed	Completed	Fall 2024
Pansy	Crocus to Floral Blvd	Village	National Grid	Repaved	Completed	Completed	Fall 2024
Gladiolus	Mayfair to Atlantic	Village	National Grid	Repaved	Completed	Completed	Fall 2024
Daisy	Mayfair to Floral Blvd	Village	National Grid	Repaved	Completed	Completed	Fall 2024
Primrose	Mayfair to Floral Blvd	Village	National Grid	Repaved	Completed	Completed	Fall 2024
Mayfair	Pansy to Primrose	Village	National Grid	Repaved	Completed	Completed	Fall 2024
Crocus	Pansy to Primrose	Village	National Grid	Repaved	Completed	Completed	Fall 2024
Remsen Lane	Jericho to Roger Pl	Village	National Grid	Temporary Patch	2 weeks	Curb to curb mill in place repaving	Spring/Summer 2025
Roger Pl	Remsen La. to Adelaide	Village	National Grid	Temporary Patch	2 weeks	Curb to curb mill in place repaving	Spring/Summer 2025
Iris Ave	Carnation to Clarence	Village	National Grid	Temporary Patch	2 weeks	Curb to curb mill in place repaving	Spring/Summer 2025
Cunningham Ave	Covert to Dead End	Village	National Grid	Temporary Patch	2 weeks	Curb to curb mill in place repaving	Spring/Summer 2025

**VILLAGE ROAD PROGRAM ROADS 2024 (Fall)/2025(Spring) Roads**

Road	Span		Timeline For Work	Restoration	Expected Timeline	Comments
Clover Ave	Mayfair to Dead End	Starting Jan/Feb 2025	2 to 3 Months	Complete Reconstruction	Spring 2025	To improve drainage in area
Cedar	W Poplar to Cherry	Starting Jan/Feb 2025	2 to 3 Months	New catch basin and curb to curb paving	Spring 2025	To improve drainage in area
Floral Parkway	Plainfield to Birch		2 Weeks	Curb to curb mill in place repaving	Spring/Summer 2025	Repaving
Iris	Carnation to Tulip			Curb to curb mill in place repaving	Fall 2024	Completed
Violet	Carnation to Tulip			Curb to curb mill in place repaving	Fall 2024	Completed
Verbena	Carnation to Tulip			Curb to curb mill in place repaving	Fall 2024	Completed
Holland Ave Lot	Entire Lot			Curb to curb mill in place repaving	Fall 2024	Completed
Library Lot	Entire Lot			Curb to curb mill in place repaving	Fall 2024	Completed